

ID	Task Name	Duration	Start	Finish	Jul 9, '17							Jul 16, '17							Jul 23, '17							Jul 30, '17							Aug 6, '17							Aug 13, '17											
					T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
1	<b>WORK LOCATION #3 - SECURITY VESTIBULE</b>	<b>34 days</b>	<b>Wed 7/5/17</b>	<b>Mon 8/21/17</b>	[Gantt bar spanning from Wed 7/5/17 to Mon 8/21/17]																																														
2	Temp Protection	1 day	Wed 7/5/17	Wed 7/5/17	[Task bar]																																														
3	MEP Disconnects	2 days	Thu 7/6/17	Fri 7/7/17	[Task bar]																																														
4	Demolition	1 day	Mon 7/10/17	Mon 7/10/17	[Task bar]																																														
5	Layout/Frame Walls/Set Frames/ Rock 1s	3 days	Tue 7/11/17	Thu 7/13/17	[Task bar]																																														
6	Install Grid/Border Cuts	2 days	Fri 7/14/17	Mon 7/17/17	[Task bar]																																														
7	MEP Rough-Ins	3 days	Tue 7/18/17	Thu 7/20/17	[Task bar]																																														
8	Finish Rock/Tape/Spackle	5 days	Fri 7/21/17	Thu 7/27/17	[Task bar]																																														
9	Paint Walls/Door Frames	2 days	Fri 7/28/17	Mon 7/31/17	[Task bar]																																														
10	White Out	1 day	Tue 8/1/17	Tue 8/1/17	[Task bar]																																														
11	Floor Prep/Install Flooring & Base	2 days	Wed 8/2/17	Thu 8/3/17	[Task bar]																																														
12	MEP Finish	3 days	Fri 8/4/17	Tue 8/8/17	[Task bar]																																														
13	Install PLAM shelving	1 day	Wed 8/9/17	Wed 8/9/17	[Task bar]																																														
14	Install Doors & Hardware (pending lead times)	2 days	Thu 8/10/17	Fri 8/11/17	[Task bar]																																														
15	Install Fire Shutter/Transaction Window/Counter (pending lead times)	2 days	Mon 8/14/17	Tue 8/15/17	[Task bar]																																														
16	Tie in Fire Shutter to	1 day	Wed 8/16/17	Wed 8/16/17	[Task bar]																																														
17	Punchlist/Final Cleaning	3 days	Thu 8/17/17	Mon 8/21/17	[Task bar]																																														
18																																																			
19																																																			

Project: Center Moriches UFSD Date: Mon 6/19/17	Task	Project Summary		Manual Task	[Cyan bar]	Start-only	[Cyan bar with arrow]	Deadline	↓
	Split	Inactive Task	⋯	Duration-only	[Light cyan bar]	Finish-only	[Cyan bar with arrow]	Progress	[Cyan bar]
	Milestone	Inactive Milestone	◆	Manual Summary Rollup	[Cyan bar]	External Tasks	[Cyan bar]	Manual Progress	[Cyan bar]
	Summary	Inactive Summary	—	Manual Summary	[Cyan bar]	External Milestone	◆		